



Republic of the Philippine  
Department of Environment and Natural Resources  
**COMMUNITY ENVIRONMENT AND NATURAL RESOURCES OFFICE**  
Poblacion, Belison, Antique  
Mobile No. (036)6410426\* [cenrobelsion@yahoo.com](mailto:cenrobelsion@yahoo.com)

August 1, 2022

## MEMORANDUM

FOR : The CENR Officer  
DENR, CENRO Belison, Antique

THRU : The Chief, Conservation and Development Section

FROM : MARK JOHN V. BRETANIA  
Forest Technician I

SUBJECT : **NARRATIVE ACCOMPLISHMENT REPORT ON THE EXTENDED TECHNICAL SUPERVISION IN THE CONSTRUCTION OF 65.0 CU.M. SMALL WATER IMPOUNDING STRUCTURE (SWIS) LOCATED AT BRGY. IGLINAB, VALDERRAMA, ANTIQUE**

In compliance to the approved travel order dated July 27-29, 2022 and in a relation to the construction of 65.0 cu.m. Small Water Impounding System (SWIS) located at Brgy. Iglinab, Valderrama, Antique.

On July 27-29, 2022 the undersigned travelled to Brgy. Iglinab, Valderrama, Antique and coordinated to PO President Anastacio S. Dubria and extend technical supervision in the construction of 65.0 cu.m. Small Water Impounding Structure (SWIS) such as; Re-enforcement Steel Bars Erection of Spring Box, Concreting of Spring Box Wall and computation for payment of laborers.

On the same date the laborers and PO members were conducted hauling and distributed the hose from spring box going to SWIS tank. The construction of spring box was delay due to heavy rain every afternoon brings by *habagat* or southwest monsoon and tropical depression *Ester*.

On July 31, 2022 the PO members had conducted *Dagyaw* or *Bayanihan System* to construct the human trail going to the location of SWIS Area.

### FINDINGS/OBSERVATIONS:

1. PO President had actively monitored the activities regarding the construction of SWIS.
2. The PO members are actively to participate the implementation of SWIS.
3. The construction of spring box 1 was delay due to heavy rain brings by southwest monsoon.
4. The construction of SWIS tank was fully accomplished and ready for painting.

### RECOMMENDATIONS:

1. The PO President must be strictly monitored the activities and on-going construction of SWIS.
2. The PO President, foreman and skilled laborer must strategize the action to accomplished the construction of SWIS ahead of time.



PHOTO DOCUMENTATION



Geo-tagged photos of fully accomplished constructed of SWIS tank



Geo-tagged photos of on-going construction of spring



Geo-tagged photos during distribution of hose from spring box to SWIS



Geo-tagged photos of constructed human trail going to SWIS

For information and record and further instruction;

Prepared by:

**MARK JOHN V. BRETANIA**  
Forest Technician I

**SUBSCRIBED AND SWORN** to before me this \_\_\_\_ day of August 2022 at DENR-  
CENRO Belison, Antique

**RUSSEL Y. RIZARDO**  
Chief, CDS/ NGP Coordinator