



Republic of the Philippines
Department of Environment and Natural Resources
COMMUNITY ENVIRONMENT AND NATURAL RESOURCES OFFICE
Poblacion, Belison, Antique
Mobile No. 036-6410-426* cenrobelison@yahoo.com

CENRO BELISON
WELAM NG GEBONGAS
08 AUG 2022

August 8, 2022

MEMORANDUM

FOR : The CENR Officer
DENR, CENRO. Belison, Antique

THRU : For. Russel Y. Rizado
Senior EMS/Chief, CDS/ NGP Coordinator

FROM : FT I MARIA LUISA R. CANGAYDA

SUBJECT : **ACCOMPLISHMENT REPORT AS PER TRAVEL ORDER DATED AUGUST 2-6, 2022.**

In compliance with the travel order dated August 2-6, 2022 on the supervision and technical assistance extended to the POs on the on-going construction of spring box and assisted the site engineer on the monitoring of the status of Small Water Impounding Structure (SWIS) CY 2022 target at Brgy. Bawang, San Remigio, Antique.

On August 2, 2022, the undersigned facilitated the PO President on the procurement and delivery of additional materials such as coupling, cement and steel bars to be used for the construction of slab of the spring box under SWIS and directly proceeded to Brgy. Bawang, San Remigio, Antique.

Despite the unfavourable weather condition (rainy) on August 3-6, 2022, the undersigned went to the project site of water tank and extended technical assistance to the PO on the ring weeding and planting activities under enhancement target and documented the construction of valve box and installation of coupling and gate valve.

On August 7, 2022, the undersigned assisted the Site Engineer in the Person of Mhon Alvir Villasor on the conduct of monitoring of the status of SWIS accomplishments. During the visit, installation of temperature bars, mixing and pouring of concrete cement for the slab of spring box and dry run drain-off of tank were conducted by the PO members. Based on the assessment of Engr. Villasor, the structural component of SWIS has followed the prescribed plan and estimates and had already attained 97.14% accomplished.

PHOTO DOCUMENTATION



Above are geo-tagged photos of the installed gate valve, installing of coupling and first coating of paint on the water tank at Brgy. Bawang, San Remigio, Antique.



Beside are geo-tagged photos of the PO members conducting enhancement planting and ring weeding for ENGP CY 2018 bamboo plantation at Brgy. Bawang, San Remigio, Antique





Above and alongside are geo-tagged photos of the PO members conducting the mixing and pouring of concrete for the slab of Spring box at Brgy. Bawang, San Remigio, Antique

Above are geo-tagged photos during the dry run drain- off of SWIS and constructed valve box at Brgy. Bawang, San Remigio, Antique.

For information and record.

Prepared by:

MARIA LUISA R. CANGAYDA
Forest Technician I

SUBSCRIBE AND SWORN to before me this 8th day of August 2022 at CENRO Belison, Antique.

RUSSEL Y. RIZARDO
Senior EMS/ Chief, CDS/ NGP Coordinator