

Republic of the Philippine

Department of Environment and Natural Resources

COMMUNITY ENVIRONMENT AND NATURAL RESOURCES OFFICE LISON

Poblacion, Belison, Antique

Mobile No. (036)6410426\* cenrobelison@yahoo.com

RECEIVE AUG 2022

By: \_\_\_\_\_\_ Date: 0 8 AUG 2022

August 8, 2022

## **MEMORANDUM**

FOR

The CENR Officer

DENR, CENRO Belison, Antique

THRU

.

The Chief, Conservation and Development Section

FROM

MARK JOHN V. BRETANIA

Forest Technician I

FELIMER M. FULGENCIO Forest Extension Officer

SUBJECT :

NARRATIVE ACCOMPLISHMENT REPORT ON THE APPROVED

TRAVEL ORDER DATED AUGUST 3-5, 2022

In compliance to the approved travel order dated August 3-5, 2022 the undersigned together with the CENR Officer Louie L. Laud, Chief, LPDS Beverly Tabjan, Chief, CDS Russel Y. Rizardo coordinated to Mayor Jocelyn Posadas, Municipal Mayor of Valderrama, Antique regarding of all Projects and Programs of DENR in their area of responsibility such as; E-NGP, SWIS and Land Titling.

On August 3-5, 2022 the undersigned travelled to Brgy. Iglinab, Valderrama, Antique and coordinated with PO President Anastacio S. Dubria and extend technical supervision in the construction of 65.0 cu.m. Small Water Impounding Structure (SWIS) such as; Re-enforcement Steel Bars Erection of Spring Box, Concreting of Spring Box Wall and computation for payment of laborers and monitoring of E-NGP 3<sup>rd</sup> quarter activities.

On August 4, 2022 the Chief, CDS Russel Y. Rizardo checking the construction of spring box and monitor the activities of E-NGP such as; ring weeding, re-planting and application of fertilizer.

## FINDINGS/OBSERVATIONS:

- 1. PO President had actively monitored the activties regarding the construction of SWIS.
- 2. The PO members are actively participating in the implementation of SWIS.
- The construction of spring box 1 was delayed due to heavy rain brings by southwest monsoon.
  However, the target for fully accomplish in construction will be on August 20, 2022.
- 4. The construction of SWIS tank was fully accomplished and ready for painting.

## RECOMMENDATIONS:

- The PO President and member and BOD must strictly monitored the activities and on-going construction of the SWIS.
- The PO President, foreman and skilled laborers must strategize the action to accomplish the construction of SWIS ahead of time.

## PHOTO DOCUMENTATION

Geo-tagged photos during coordination to Mayor Jocelyn Posadas, Municipal Mayor of Valderrama, Antique regarding of all Projects and Programs of DENR in their area of responsibility such as; E-NGP, SWIS and Land Titling.











Pictures showing the updates of the on-going construction of Brgy. Iglinab SWIS Project








Geo-tagged photos of Chief CDS Russel Y. Rizardo and PO President Anastacio Dubria conducted monitoring on Year 3 M&P Activities 100.0 hectares E-NGP CY 2020 Project Bamboo Commodity located Brgy. Iglinab, Valderrama, Antique.











Geo-tagged photos showing the IUFA members conducted protection maintenance and activities for 3rd quarter target such as ring weeding, replanting and fertilizer application on E-NGP CY 2020 project.

For information and record and further instruction; Prepared by:

MARK JOHN V. BRETANIA

Forest Technician I

FELIMER M. FULGENCIO Forest Extension Officer

SUBSCRIBED AND SWORN to before me this day of August 2022 at DENR-CENRO Belison, Antique